

WEIGHBRIDGE CALIBRATION REPORT - "AS FOUND"

CUSTOMER:	Ash Waste
SITE REFERENCE:	4610443
SITE ADDRESS:	Ashfield House Bypass road Chester
POST CODE:	CH1 6LZ
WEIGHBRIDGE LOCATION:	Yard
WEIGHBRIDGE SIZE:	9m x 3m

SAP REPORT NO.:	
INDICATOR TYPE:	i300
INDICATOR SERIAL NO.:	10F763627
MAXIMUM CAPACITY (kg):	40,000
DIVISION 'e' (kg):	20
Weather Conditions	dry

REPEATABILITY TEST

Direction of Travel	→	Indicator Reading: 24,240 kg	Error Allowed FALSE
	←	Indicator Reading: 24,240 kg	Pass
		Weighbridge Viewed from Indicator Position	

END - MIDDLE - END - ZERO TEST

APPLIED LOAD (kg)		12,240			
		End	Middle	End	Zero
Fork Lift Truck Weight (kg)	INDICATOR READING (kg)	12,240	12,240	12,240	0
4,240	ERROR (e)	error +/-2dvs or 40kg		error +/-1dvs or 20kg	
	PASS/FAIL	Pass	Pass	Pass	Pass

RANGE TEST

Target APPLIED LOAD (kg)	Actual APPLIED LOAD (kg)	DISPLAYED READING	ERROR (e)	PASS/FAIL	Added weight (kg)	Allowed Error
0	0	0	0.0	Pass		error +/-1dvs or 20kg
5,000	5,000	5,000	0.0	Pass		error +/-1dvs or 20kg
10,000	10,000	10,000	0.0	Pass		error +/-1dvs or 20kg
20,000	20,000	20,020	1.0	Pass		error +/-2dvs or 40kg
Substitute Load	10,380	10,380	0.0	Pass		error +/-2dvs or 40kg
25,000	15,380	15,380	0.0	Pass	5,000	error +/-2dvs or 40kg
35,000	25,380	25,380	0.0	Pass	10,000	error +/-2dvs or 40kg
40,000	30,380	30,380	0.0	Pass	5,000	error +/-2dvs or 40kg
Substitute Load	30,380	30,380	0.0	Pass	0	error +/-2dvs or 40kg
44,000	30,380	30,380	0.0	Pass	5000	error +/-2dvs or 40kg

MAINT LOG UPDATED: NO

MAXIMUM RANGE TESTED: NO

TEST EQUIPMENT USED: Test Weights Traceable to National Standards
CALIBRATION DATE: 17 September 2020

AUTHORISED ENGINEER: Mark Spiers
CERTIFICATE NUMBER: TR11001&TR11002
NEXT CALIBRATION DATE: 16 September 2021


Comments			
We hereby approve/confirm the above is a true record of the work undertaken which has been carried out to our satisfaction			
Print name	Mark Spiers	Date	17/09/2020
Signature		Engineer's Signature	

We Certify that the calibration check complies to current Weights & Measures criteria and the calibration procedure is carried out in accordance with the UK Weighing Federation's Code of practice.

v14. May 2016

Order no. : 4610443 - 0010
Date : 03/06/2020 Engineer : SPIERS Mark

Response time : 01/09/2020 08:30:00



Customer : ASH NORTH WEST LTD
Contact :
Address : ASHFIELD HOUSE City : CHESTER
BYPASS ROAD Postal code : CH1 6LZ
Country : GB Tel. : 01244851756
Mob. : 07976633819 Cust. no. : UK00000068
E-mail : keith@alansskips.co.uk
PO no. : Quotation no. :

Description of work to be carried out
Visite calibration (contrat)

Contract information
Contract no. : 0040004167
Spare Parts : Included
Software hours : Excluded
On Site Services : Included


Activities										
Engineer	Sur-charge	Date	Depart.	Start of work	End of work	Return home	Charge rate	Waiting hours	Mileage	Delete
North Test Weight Unit	<input type="checkbox"/>	01/09/2020								<input type="checkbox"/>
SPIERS Mark	<input type="checkbox"/>	17/09/2020	07:00	08:45	10:30		Engineer			<input type="checkbox"/>
	<input type="checkbox"/>									<input type="checkbox"/>
	<input type="checkbox"/>									<input type="checkbox"/>

Parts supplied				
Location	Quantity	Sur-charge	Material	Delete
	0	<input type="checkbox"/>		<input type="checkbox"/>
		<input type="checkbox"/>		<input type="checkbox"/>
		<input type="checkbox"/>		<input type="checkbox"/>
		<input type="checkbox"/>		<input type="checkbox"/>
		<input type="checkbox"/>		<input type="checkbox"/>
		<input type="checkbox"/>		<input type="checkbox"/>
		<input type="checkbox"/>		<input type="checkbox"/>
		<input type="checkbox"/>		<input type="checkbox"/>
		<input type="checkbox"/>		<input type="checkbox"/>
		<input type="checkbox"/>		<input type="checkbox"/>

Instrumentation						
Equipment	Weighbridge Type	Manufacturer	Size (L x W)	No of Load Cells	Load Cell Type	Instrument Model

Order no. : 4610443 - 0010
Date : 03/06/2020 Engineer : SPIERS Mark

Response time : 01/09/2020 08:30:00



Customer : ASH NORTH WEST LTD
Contact :
Address : ASHFIELD HOUSE City : CHESTER
BYPASS ROAD Postal code : CH1 6LZ
Country : GB Tel. : 01244851756
Mob. : 07976633819 Cust. no. : UK00000068
E-mail : keith@alansskips.co.uk
PO no. : Quotation no. :

Parts supplied with serial numbers

Storage location	Equipment	Material	Old serial no.	New serial no.	Position	Sur-charge	Delete
						<input type="checkbox"/>	<input type="checkbox"/>

Comments

As Found Calibration.

Only a 9m bridge so the W/B unit couldn't fit on.
Customer could only find a fork lift with a 2 ton weight to use as make up.
Bridge is only a 40000Kg Capacity but Could only take the bridge to 30,380Kg due to it being so small.

Follow up

Job complete	Quotation required	Follow up required	Condition notification	Require re-verification
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Synchronize

We hereby approve/confirm the above is a true record of the work which has been carried out to our satisfaction

Name Title

Date

Signature