

WEIGHBRIDGE CALIBRATION REPORT - "AS FOUND"

CUSTOMER: Ash Waste]	SAP REPORT NO.: 4790581			
SITE ADDRESS:		Wrexham			INDICATOR TYPE:		WMS3590ET	
				-	INDICA	TOR SERIAL NO.:	4514815	
		L 14000		-	MAXIMUM CAPACITY (kg):		50,000	
	POST CODE:	LL139RD			DIVISION 'e' (kg):		20	
WI	EIGHBRIDGE LOCATION: WEIGHBRIDGE SIZE:	Main Weighbridge 15x3			Weather Conditions Wet			
REPEATABILITY TEST Error Allowe								
Direction		÷		Indicator Reading:	43,240 kg		+/-2dvs or +/-40kg	
of Travel		÷		0	ge Viewed from Indica	Pass		
				Indicator Reading:	43,240	i ubb		
			-			1		
	END - MIDDLE - END - ZERO TEST							
			END - MIDDL	E - END - ZERO IE	.51			
		APPLIED LOAD (kg)	10,000		_			
				 End	Middle	End	Zero	
	Fork Lift Truck Weight (kg)	INDICATOR R	EADING (kg)	10,000	10,000	10,000	0	
	3,860	ERRO		error +/-1dvs or 20kg	error +/-1dvs or 20kg	error +/-1dvs or 20kg	error +/-1dvs or 20kg	
	5,000	PASS/	FAIL	Pass	Pass	Pass	Pass	
RANGE TEST								
	1			T	1	จ		
	Target APPLIED LOAD (kg)	Actual APPLIED LOAD (kg)	DISPLAYED READING	ERROR (e)	PASS/FAIL		Allowed Error	
	0	0		0.0	Pass		error +/-1dvs or 20kg	
	5,000	5,000	5,000	0.0	Pass		error +/-1dvs or 20kg	
	10,000	10,000	10,020	1.0	Pass		error +/-1dvs or 20kg	
	20,000	20,000	19,980	-1.0	Pass	A data at a state to (1 a)	error +/-2dvs or 40kg	
	Substitute Load 25,000	19,360 24,360	19,380 24,360	1.0 0.0	Pass Pass	Added weight (kg) 5,000	error +/-2dvs or 40kg error +/-2dvs or 40kg	
	35,000	34,360	34,360	0.0	Pass	10,000	error +/-2dvs or 40kg	
	40,000	39,360	39,360	0.0	Pass	5,000	error +/-2dvs or 40kg	
	Substitute Load	38,240	38,260	1.0	Pass	0	error +/-2dvs or 40kg	
	44,000	43,240	43,260	1.0	Pass	5000	error +/-3dvs or 60kg	
	MAINT LOG UPDATED: No							
MAXIMUM RANGE TESTED: TEST EQUIPMENT USED:		No Test Weights Traceable to National Standards			AUTHORISED ENGINEER: TEST WEIGHT CERTIFICATE NUMBER:		S. Fox TR11406/TR11407	
	CALIBRATION DATE:	07 September 2022			NEXT CALIBRATION I	DATE:	06 September 2023	
				0				
Comments								
Bridge tested to 23860kg no sub weight available heavier than test unit forklift4								
We hereby approve/confirm the above is a true record of the work undertaken which has been carried out to our satisfaction								
Name	9				Date			
Custo	omer Signature				Engineer's Signature			
	We Certify that the cal	ibration check complies to current V	Veights & Measures criteria an	nd the calibration procedure is ca	rried out in accordance with the U	K Weighing Federation's Code o	f practice.	
v14.1 Apr 21								



